Completion Report

1	Name of Wok	Construction of drain & Concrete work at Karekallu and bagalagunte Old Village Surroundings in ward No 14 Bagalagunte, T.Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 91/18-19, Dt.29.12.2018
		EE/DD/TS/ 105/18-19, Dt.01.02.2019
3	Head of Acount which is Chargeable	P-1878
4	Enstrument Order No. & Date	EE/DD/WO/365 /18-19, Dt.27.02.2019
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.3470/18-19
	Page No	346940-942
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Chetakn K M
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs	9980957.00	–	19043.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ
ಬೆಂಗಳೂರು 560073

Scanned by CamScanner